

# ST MICHAEL'S BUILDING PROGRESS REPORT



DATE	BUILDING PROGRESS UPDATE
<p><b>Term 4 Week 9 3rd December</b></p>	<p><b>*The building contractors involved in the building project are required to follow COVID regulations as set out by the Health Dept and Victorian Government, this includes being vaccinated in order to enter the building site. All workers on site are also required to follow and adhere to all OHS regulations and requirements and will not have contact with school staff or children.</b></p> <p><b>The following works have taken place:</b></p> <ul style="list-style-type: none"> <li>● Completion of all demolition works</li> <li>● Relocation of underground services such as             <ul style="list-style-type: none"> <li>○ Sewer</li> <li>○ Water</li> <li>○ Gas</li> <li>○ Electricity</li> </ul> </li> <li>● Levelling and preparation of the site in order for foundation works to begin</li> </ul> <p><b>Over the next fortnight the following works are expected to take place on-site at St Michael's:</b></p> <ul style="list-style-type: none"> <li>● Installation of upgraded sewer</li> <li>● Bulk excavation</li> <li>● Surface to be rolled and compacted</li> <li>● Upgrade of storm waterworks</li> </ul> <p><b>Offsite - Prebuilt construction</b></p> <ul style="list-style-type: none"> <li>● Floors &amp; ceiling for classrooms</li> <li>● Metal framing &amp; welding of columns for walls</li> </ul> <p>The site meeting held last week was not held offsite where the pre-built/modular classrooms are being built. This will occur in the next fortnight, our architect &amp; Lloyd construction company will attend.</p> <p>Lloyd Construction OH&amp;S team, Crosier Scott Architects and MACS personnel will visit the site regularly to ensure the works are OH&amp;S compliant.</p> <p>A reminder that if you have any questions or queries about the building program please contact Denise at <a href="mailto:principal@smnthmelbourne.catholic.edu.au">principal@smnthmelbourne.catholic.edu.au</a></p>

