

ST MICHAEL'S BUILDING PROGRESS REPORT



DATE	BUILDING PROGRESS UPDATE
<p>Term 4 Week 3 22nd October</p>	<p>*The building contractors involved in the building project are required to follow COVID regulations as set out by the Health Dept and Victorian Government, this includes being vaccinated in order to enter the building site. All workers onsite are also required to follow and adhere to all OHS regulations and requirements and will not have contact with school staff or children.</p> <p>The following works have taken place:</p> <ul style="list-style-type: none"> ● Clearing of garden bed along the fence line ● Work Sheds to be installed ● Installation of worksite boundary fences ● Sports shed to be moved for school to have access <p>Over the next fortnight the following works are expected to take place on-site at St Michael's: Some of the works expected to be completed in the last fortnight have been delayed due to some minor permit issues with the Melbourne City Council. These works have been rescheduled for the coming fortnight.</p> <ul style="list-style-type: none"> ● Demolition works <ul style="list-style-type: none"> ○ Playground equipment to be removed ○ Shade sails to be removed ○ Removal of glazing in rear stairwell ○ Removal of pavement and concrete in the area ○ Removal of some parts of the Flemington Rd brick fence to allow for contractor access. <ul style="list-style-type: none"> ■ This will be locked and secured each day ○ Government funding sign to be placed on Brougham St entrance area ○ Time-lapse camera to be installed <p>It is expected that the removal of the rear stairwell steelwork will take place over the weekend beginning 30/10/21. Children are present at school until Wednesday 3/11/2021.</p> <p>Construction of the pre-built/modular classrooms has begun offsite. They have completed the floor and column structures for each pod that will be placed on the first floor. It is anticipated that towards the end of November a site meeting will be held on-site where the modules are being built. I look forward to this visit and being able to share photos.</p>

Lloyd Construction OH&S team will visit the site next week and regularly to ensure the works are OH&S compliant.

A reminder that if you have any questions or queries about the building program please contact Denise at principal@smnthmelbourne.catholic.edu.au

