

ST MICHAEL'S BUILDING PROGRESS REPORT



DATE	BUILDING PROGRESS UPDATE
<p>Term 4 Week 5 5th November</p>	<p>*The building contractors involved in the building project are required to follow COVID regulations as set out by the Health Dept and Victorian Government, this includes being vaccinated in order to enter the building site. All workers onsite are also required to follow and adhere to all OHS regulations and requirements and will not have contact with school staff or children.</p> <p>The following works have taken place:</p> <ul style="list-style-type: none"> ● Disconnections of all services to the demolition areas & new building site ● Access points for truck/goods entry via Flemington Rd ● Shade sails removed ● Government funding sign to be placed on Brougham St entrance area <p>It is disappointing to note that the works scheduled for the past fortnight were not undertaken due to a further delay in receiving the required Demolition Permit from the Melbourne City Council. This permit has now been received and I am assured the works will commence this weekend.</p> <p>Over the next fortnight the following works are expected to take place on-site at St Michael's:</p> <ul style="list-style-type: none"> ● Demolition works <ul style="list-style-type: none"> ○ Playground equipment to be removed ○ Removal of glazing in the rear stairwell ○ Removal of pavement and concrete in the area ○ Removal of some parts of the Flemington Rd brick fence to allow for contractor access. <ul style="list-style-type: none"> ■ This will be locked and secured each day ○ Time-lapse camera to be installed <p>The next site meeting held in a fortnight's time will be offsite where the pre-built/modular classrooms are being built.</p> <p>Lloyd Construction OH&S team, Crosier Scott Architects and MACS personnel will visit the site regularly to ensure the works are OH&S compliant.</p> <p>A reminder that if you have any questions or queries about the building program please contact Denise at principal@smnthmelbourne.catholic.edu.au</p>

