

# ST MICHAEL'S BUILDING PROGRESS REPORT



DATE	BUILDING PROGRESS UPDATE
Term 1 Week 5 25th February	<p><b>*The building contractors involved in the building project are required to follow COVID regulations as set out by the Health Dept and Victorian Government, this includes being vaccinated in order to enter the building site. All workers on site are also required to follow and adhere to all OHS regulations and requirements and will not have contact with school staff or children.</b></p> <p><b>Our Contractor has been granted an 'End of Construction' extension until MARCH 14th. They are now in the process of applying for a further extension due to the short supply of materials and the impact COVID has had on the availability of tradespeople.</b></p> <p><b>The following works have taken place:</b></p> <ul style="list-style-type: none"><li>● Prefabricated concrete walls installed on site (including new lift shaft)</li><li>● Structural steel beams fabricated and installed on site which will support the new suspended slab</li><li>● Formwork has started to be installed – this will support the concrete slab while it's being constructed/poured</li></ul> <p><b>Over the next fortnight the following works are expected to take place on-site at St Michael's:</b></p> <ul style="list-style-type: none"><li>● Formwork will be finished next week which will allow the concreters to safely work above</li><li>● Delivery &amp; installation of steel reinforcing for the new 1<sup>st</sup> floor slab</li><li>● Delivery &amp; installation of Post-Tension (P.T) strands for the 1<sup>st</sup> floor slab</li></ul> <p><b>Offsite - Prebuilt construction:</b></p> <ul style="list-style-type: none"><li>● Wall frames to be completed</li></ul> <p>Lloyd Construction OH&amp;S team, Crosier Scott Architects and MACS personnel will visit the site regularly to ensure the works are OH&amp;S compliant.</p> <p>A reminder that if you have any questions or queries about the building program please contact Denise at <a href="mailto:principal@smnthmelbourne.catholic.edu.au">principal@smnthmelbourne.catholic.edu.au</a></p>

## *Prefabricated Walls and Formwork*

